

**AGENDA ITEM EXECUTIVE SUMMARY**

Agenda Item number: 3.c

Title:

Phosphorus Removal and Digester Improvements Project
Update – Information only

Presenter:

Tim Wilson

Meeting: Government Services Committee

Date: July 23, 2018

Proposed Cost: n/a

Budgeted Amount: n/a

Not Budgeted: ☐**Executive Summary** (*if not budgeted please explain*):

Information only report on the Phosphorus Removal and Digester Improvements Project. The intent is to provide the Council Committee an update on the project status.

A member of the Public Works Staff will be available at each of the Government Services Committee meetings to respond to any questions or comments that the Council Committee may have.

Attachments (*please list*):

* Information only project report

Recommendation/Suggested Action (*briefly explain*):

None

Phosphorus Removal and Digester Improvements Project

July 2018

Construction Update Report


Construction Update July 2018

- Construction Contractor: IHC Construction Companies
- Project Schedule:
 - ~~Commence Construction : September 27, 2017~~
 - Chemical Feed System Online : June 1, 2018 - Pending
 - Substantial Completion : February 6, 2019
 - Final Completion : March 8, 2019
- Construction Contract : \$13,294,896
- Approved Contract Change Orders: \$584.07
- Pending Contract Change Order: None
- Amount Billed to Date: \$5,850,718
- Construction Percent Complete: 50%

Construction Update July 2018

Current Construction Activity

- South Anaerobic Digester
- AD Control Building
- Digested Sludge Tank
- Fermenter
- IR Pump Station
- Chemical Storage Building
- Blowers
- Biological Aeration Tanks
- Underground Piping



Construction Update Topic #1

- Electrical Motor Control Panel Manufacture Delays
 - Issue:
 - Motor Control panels are currently delayed in manufacturing at Texas Plant
 - Reason:
 - Hurricane Harvey & Irma
 - Increase Demand and Texas Manufacture Plant Damage and Cause for Delays
 - Note: Federal Funded Project Requires American Made
 - Impacts:
 - EPA June Chemical Feed Deadline
 - Overall Project Schedule
 - Solution:
 - EPA will extend June Deadline we are not the only construction project faced with this challenge
 - Overall Project Schedule: Waiting on true delivery of equipment then contractor will review his overall schedule
 - July Update: 3 of 3 Motor Control Panels Received Total Delay in Equipment 90 Days
 - Council Action:
 - None at this time – Working With Contractor on Schedule Impacts

Construction Update Topic #2

- Holes and Metal Loss in I-Beam
 - Issue:
 - Structural Issues on Catwalk over Digester
 - Reason:
 - Sand blasting uncovered holes in I-beam
 - Impacts:
 - Additional Scope of Work for Contractor
 - Solution:
 - Contractor will perform work on time and material
 - Council Action:
 - None at this time



South Anaerobic Digester



Digester Pump Room



Lower Aeration Work



Work Completed: Refilling Basins



Upper Aeration Tanks



Work Starting on the Upper Tanks



Upper Aeration Tanks

Mixer Bridge Supports



IR Pump Station

- Internal Pipe installation



Process Control Building



Ferric Chloride Tanks



Underground Work



36" Tee Tie-in

HDPE Digester Gas Line



Site Page

- Phosphorus Removal & Digester Improvements Project Page-
 - <https://www.stcharlesil.gov/projects/2017-phosphorus-removal-and-digester-improvements>