

	<b>AGENDA ITEM EXECUTIVE SUMMARY</b>												
	Title:		Status of Water Tower Construction Project – Information only										
	Presenter:		John Lamb										
<i>Please check appropriate box:</i>													
	Government Operations		X		Government Services 01.25.16								
	Planning & Development				City Council								
	Public Hearing												
<table border="1" style="width: 100%;"> <tr> <td>Estimated Cost:</td> <td></td> <td>Budgeted:</td> <td>YES</td> <td></td> <td>NO</td> <td></td> </tr> </table>							Estimated Cost:		Budgeted:	YES		NO	
Estimated Cost:		Budgeted:	YES		NO								
If NO, please explain how item will be funded:													
<b>Executive Summary:</b>													
<p>The contractor, CB&amp;I is currently on schedule with this project. The tank construction is now complete and site clean-up will be taking place as the CB&amp;I construction crew demobilizes from the site.</p> <p>No activity is anticipated on site after this until approximately April (weather dependent), at which time the painting crew will arrive on site. Electrical work will follow the painting of the tank, and then the site work is anticipated to begin in July. It is anticipated the tank will be put in service in September, the original completion date.</p> <p>Once the tower is painted staff will schedule a tour of the tower for the Committee.</p>													
<b>Attachments:</b> <i>(please list)</i>													
None													
<b>Recommendation / Suggested Action</b> <i>(briefly explain):</i>													
Information Only													
<i>For office use only:</i>		<i>Agenda Item Number: 4.i</i>											