



ST. CHARLES  
SINCE 1834

## AGENDA ITEM EXECUTIVE SUMMARY

Title: Update Regarding IDOT Project on East Main Street  
(7<sup>th</sup> Avenue to Dunham Road)

Presenter: James Bernahl

*Please check appropriate box:*

<input type="checkbox"/>	Government Operations	<input checked="" type="checkbox"/>	Government Services 09.24.12
<input type="checkbox"/>	Planning & Development	<input type="checkbox"/>	City Council

Estimated Cost:		Budgeted:	<input type="checkbox"/> YES	<input type="checkbox"/> NO
-----------------	--	-----------	------------------------------	-----------------------------

If NO, please explain how item will be funded:

### Executive Summary:

This presentation is for information purposes only pertaining to the work being performed by the Illinois Department of Transportation from 7<sup>th</sup> Avenue to Dunham Road.

The Contractor, Martam Construction, is currently on schedule for the proposed Phase I work to be completed by November 15, 2012. The focus of the work to date has been on the installation of new utilities both public and private. The first phase of this contract has been concentrated on the south side of East Main St. With all of the utility work completed on the south side of East Main St. from 7<sup>th</sup> Avenue to Hunt Club Drive, the contractor will begin focusing their efforts on rebuilding this section of roadway. The contractors schedule is to begin the placement of asphalt on the south side of East Main St. from 8<sup>th</sup> Avenue to Hunt Club Drive beginning Thursday September 13; weather permitting. This work is expected to be completed within two weeks. Once this is completed the contractor will then be diverting traffic to the south side of East Main St. so that the roadway replacement on the north side can begin.

It is the contractor's goal to have both the north and south side of East Main St. between 7<sup>th</sup> Avenue and Hunt Club Drive completed, minus surface, restoration, and ancillary work before November 15, 2012. All remaining work through this corridor will be completed in 2013. Per the agreement with IDOT, all work within this corridor will be stopped for the winter season beginning November 15, 2012. All four lanes of traffic will be open during this winter delay.

### Attachments: *(please list)*

None

### Recommendation / Suggested Action *(briefly explain):*

For information only.

*For office use only:*

*Agenda Item Number: 6.g*