

IL ROUTE 64 PROJECT UPDATE NOTICE

August 21, 2013



This notice will provide a brief update for all of the construction projects taking place along the IL Rt. 64 corridor through St. Charles. If you need any additional information please feel free to contact James Bernahl, Public Works Engineering Division Manager, at 630-377-4486.

IL Route 64 (7th Avenue to IL Route 59):

Please be advised that temporary movement restrictions and road closures may be put into place by the St. Charles Police Department as deemed appropriate to improve travel times and overall safety.

PLEASE NOTE:

- Although this IDOT contract has been designed in two stages, during the weekly progress meetings the project has primarily been discussed as one large project, for that reason these updates will be presented in a similar format.
- For residents and local businesses that may have questions or concerns about specific site issues please feel free to contact the Resident Engineer for IDOT, Dave Cuthbertson, at the IDOT Field Office (630) 549-0768.
- Weekly updates and information are also available on the City of St. Charles website:
 - <http://www.stcharlesil.gov/projects/construction/64-kautz-59>
- ***Please be advised that as these two IDOT projects begin to approach completion project updates will be sent on a bi-weekly basis instead of weekly. The next project update will be sent on Friday September 6, 2013.***

East Side Project Limits (38th Avenue to IL Route 59):

- The Contractor is currently working on the installation of the center section of the roadway at the intersection of East Main Street and Smith/Kautz Road. This work will include the removal of the existing roadway, placement of aggregate sub-base, installation of bituminous sub-base and the installation of the new concrete roadway. The Contractor is expecting to place the bituminous sub-base this week and place the concrete roadway on Monday August 26, 2013. With the required 7-day cure time and minor ancillary work, the Contractor is expecting this intersection to be reopened on Friday, September 13, 2013.
- The Contractor will be working on the placement of the aggregate sub-base on Powis Road beginning this week and completing on Monday August 26, 2013. Once this work

is completed, the Contractor will begin the preparation work for the placement of the bituminous asphalt beginning Friday August 30, 2013 and completing on Tuesday September 3, 2013.

- The Contractor is expecting to begin placement of topsoil between 38th Avenue to IL Route 59 beginning this week and completing by Friday August 30, 2013; weather permitting.
- Project Completion Information: The eastern project currently has a substantial completion date of October 1, 2013. This would include all major construction activities with the exception of final restoration and various punch list items which may cause various daily lane closures. At the present time, the contractor is on schedule to meet this completion date and no additional delays are expected.

West Side Project Limits (7th Avenue to Kirk Road)

- The Contractor is expecting to complete the placement of all roadway signs for the length of the project beginning this week and completing on Friday August 30, 2013.
- The Contractor will complete minor saw cutting and seal coating of the new concrete roadway between 7th Avenue and 13th Avenue beginning this week and completing by Friday, August 23, 2013. Once completed, the contractor will begin the placement of roadway striping along this same section and should be completed by Monday, August 26, 2013. The Contractor is currently anticipating the opening of this section of roadway to four lanes beginning Wednesday August 28, 2013.
- The Contractor will continue with the final adjustment of the utility structures within the roadway beginning this week and is anticipating to be completed by Monday, August 26, 2013. Once the final adjustment of the utility structures is complete, the contractor will begin the placement of the surface course of asphalt along this section. This work is tentatively scheduled to begin this Saturday, August 24, 2013 and is scheduled to be completed by Tuesday, August 27, 2013; weather permitting.
- The Contractor is expecting to begin striping and roadway markings immediately after the placement of the final layer of asphalt. This work is expected to be completed by Friday, August 30, 2013.
- The Contractor will be working on the final adjustment of roadway lighting and traffic signals, including the removal of temporary traffic signals, from now until Friday, August 30, 2013.
- Project Completion Information: The western project currently has a substantial completion date of Friday, August 30, 2013. This would include all major construction activities with the exception of final restoration and various punch list items which may cause various daily lane closures. At the present time the contractor is on schedule to meet this completion date and no additional delays are expected.