



September 28, 2020

Subject: 2nd and Delnor Project - Upcoming Construction Schedule & Driveway Access

Dear Resident:

The contractor will be completing the installation of all underground utilities this week. The concrete and asphalt schedule, weather pending, is as follows:

Week of October 5th: The contractor will begin removal of the existing roadway, which will be followed by the installation of a new stone base. This work will be completed one leg of the project at a time. This work will require daytime closures of the roadway. Please be alert for orange door tags that will notify you of the road closures that impact your driveway access. Residents will be asked to relocate any cars needed during that specific day before 7 AM. Driveway access will be available each evening and on weekends. Each section is anticipated to take 2 to 3 days to complete the pavement removal and stone base installation process. Please note that emergency access will be available if necessary.

Week of October 12th: The contractor will be performing concrete curb construction, as well as any concrete driveway replacements. Concrete work will be completed in phases, allowing driveway access at all times during this phase of construction.

Asphalt paving and landscape restoration will be completed following the concrete work. Driveway access will be available during paving operations, but please be patient. Relocating vehicles on paving days is preferred. Asphalt paving is anticipated to be completed in 1 to 2 days.

The City and contractor will continue to assist with refuse and recycling pickup.

Contact Info:

If you have any special needs or considerations, we will do our best to provide assistance in any manner practical. Resident Engineer Josh Schmitt of HR Green will be on site during all construction operations and will be available by cell phone at 815.276.2081. Please coordinate all immediate needs and access concerns with Josh.

The City appreciates your continued cooperation and patience, and will do our very best to minimize any hardship to you during these final weeks of construction. As always, feel free to contact me with any issues or concerns at 630.377.4418 or at kjay@stcharlesil.gov.

Sincerely,

Ken Jay, P.E.
Public Works Manager - Engineering

RAYMOND P. ROGINA *Mayor*

MARK KOENEN, P.E. *City Administrator*