



AGENDA ITEM EXECUTIVE SUMMARY

Agenda Item number: 5.c

Title: Police Station Project Update – Information Only

Presenter: Peter Suhr, Jim Keegan, Riley Construction

Meeting: Government Services Committee

Date: June 25, 2018

Proposed Cost: N/A

Budgeted Amount: N/A

Not Budgeted:

Executive Summary *(if not budgeted please explain):*

In preparation for award of Bid Package #2 in July, which will include approval of earthwork & excavation, precast concrete, structural steel, roofing, glass & glazing, site utilities, cast-in-place concrete and other trades required to build the structure and shell of our new facility, staff and our construction managers will briefly update the committee about the process and what to expect in July.

For your information, please find below a list of anticipated project milestones that will require the Committee’s formal or informal approval:

- ~~Schematic Design Approval~~ ~~February 2018~~
- ~~Bid Package #1 Bid Award~~ ~~April 2018~~ ~~Note: Demo & Abatement Work~~
- ~~Design Development Approval~~ ~~May 2018~~
- **Bid Package #2 Bid Award** **July 2018** **Note: Structure & Shell Work**
- Bid Package #3 Bid Award October 2018 Note: Building Finish & Interior Work
- Construction Change Orders (In Excess of \$25K) TBD (as needed)

Attachments *(please list):*

None

Recommendation/Suggested Action *(briefly explain):*

Police Station Project Update – Information Only