

Month	Trimmed: Public Services Division	Trimmed: Contractor	Removal: Public Services Division	Removal: Contractor	Emergency Removal: Public Services Division	Emergency Removal: Contractor	Plantings: Public Services Division	Plantings: Contractor	Moved: Public Services Division	Moved: Contractor	Comments:
May-16	11		8	5							
Jun-16	44		14	3							
Jul-16	243		2	11		2					
Aug-16	96	5	40	18		2					
Sep-16	63	1	35	9	1	1					
Oct-16	356	1	11	3							
Nov-16	343	3	2	5		2		118			
Dec-16	7		3								
Jan-17	231		3	1							
Feb-17	206		2	1							
Mar-17	4		20	2	2						
Apr-17	7		7			1					
Running Total	1611	10	147	58	3	8	0	118	0	0	

Individual site detail available upon request

Spring Planting begins April-May, weather permitting

Planting team typically starts in the West quadrants

(Information subject to change)

Spring 2017 Planting Information - PLANNED

Planting Sites In-House:	
Planned sites to be completed by Contractor:	171
Sites Removed from Planting*:	
Sites Added during planting:	
Planting Sites:	
Warranty Re-plants	
Total Estimated Planting Sites	171

PLANTING SITES BY QUADRANT		
	FW:	1
	SW	40
	NW	21
	SE	76
	NE	33
		171

**Sites unable to replant due to proximity to utilities, private plantings, driveway, or other undesirable growth space conditions.*