

IL ROUTE 64 PROJECT UPDATE NOTICE

May 10, 2012



This notice will provide a brief project update for all of the projects taking place along the IL 64 corridor. If you need any additional information please feel free to contact me at Ext 3709.

IL Route 64 (7th Avenue to IL 59):

The Contractor has begun lane closures near the intersection of E. Main Street and 7th Avenue. Work is expected to be at this location for the next few weeks focusing on watermain installation and sanitary service repairs. Private Utility companies such as NICOR gas, AT&T, and ComEd will be working on relocating their infrastructure.

Weekly Progress Meeting Highlights:

- **Eastern Project Limits - (Kirk Road to IL Route 59)**
 - Work continues on the installation of the temporary sheeting for the bridge work near Powis Road.
 - West Chicago's contractor continues to work on the installation of new water mains and sanitary mains near the intersection of E. Main Street and Powis Road.
 - Water main work is expected to commence in front of Pheasant Run beginning Monday May 14, 2012. It is expected to be a few weeks to complete the installation work, pressure test, chlorinate, and relocate existing connections to local businesses.
 - Work zone speed reduction signs have been put in place to reduce the speed limit from 45 MPH to 35 MPH. Police will be monitoring these areas for cell phone use within the work zone, and observance of new speed limits.

- **Western Project Limits – (7th Avenue to Kirk Road)**
 - Permanent lane reductions have begun near the intersection of 7th Avenue and E. Main Street. Increased travel times have been observed and commuters are encouraged to consider alternative routes temporarily while construction at this intersection continues for the next three weeks.
 - The contractor has begun the installation of casing pipes at various locations for the proposed water main crossings. This work is expected to continue over the next two weeks.

- Installation of the new water main near the intersection of 7th Ave has begun with the connection to the existing main. Water main work is expected to continue progressing easterly for the next 8 week. Temporary shut-downs will be required during various times for testing and transferring of water services from the old water main to the new.

Weekly Utility Coordination Meeting Highlights:

- West Chicago
 - Boring construction activities under the railroad tracks have been slowed down due to weather.
 - Relocation of low lying wire, trying to determine whose it is?
 - Hot soils issues for the boring near the bridge.
 - Soil sampling for Martam's Contractor taking place on site.
 - Herlihy to be on the SE side of Powis beginning next week.
- AT&T
 - 7th Avenue to Fieldgate - Contract is set to be awarded 5/10/12. This work is anticipated to proceed with the water main installation work. Field meeting to be set up with Martam once they know who the contractor for AT&T will be so they can coordinate the work activities.
 - Kautz to Powis, south side of boring to begin this week.
 - Benesch working with Arcon regarding some of the elevations, they need elevations which were not on the permit.
- Comcast
 - At Kautz all of the pot holing is completed, they are waiting on their permit hoping to have all work completed by the end of May.
 - Permit to do a new crossing in front of Pheasant Run to Hampton Inn, new fiber. New fiber feed for the motel. Need to coordinate elevations and depths with the contractor.
 - Hunt Club, NE corner fiber optic line looks to be ok so no modifications to modify at this location.
 - Hunt Club to 7th they have relocated from City's poles, so cut over should be completed by the end next week. 10th Avenue they need to relocate the service from the North side, redirect the service.
 - Tyler Road there is a new fiber crossing that will need to be modified. This is currently in design and the City should see this permit application soon.
- ComEd
 - No representative at the meeting. Discussion about a relocation that has not taking place.
- Level 3
 - Pot holing completed, information to be forwarded to Benesch
- Natural Gas Pipeline
 - Pot holing completed, information to be forwarded to Benesch
- NICOR
 - Foxfield Drive to Wallace, to be completed in the next few weeks, hopefully by the end of the month.

- 7th Ave. to Dunham the crews are to begin Monday, the crew was delayed due to the weather conditions. The crews are expected to take a few weeks.
- Oneok
 - Completed the north side casing and they will starting on the south side casing in the next week or so.
- St. Charles/WM
 - Ongoing work with the contractor.
- CN/EJ&E
 - Herlihy left message, but no answer yet.
- UPRR
 - Herlihy left message
- St. Charles Electrical
 - Stand pipes will need to be installed opposite of Keil Street and on the south side of E. Main Street if necessary. Contractor would like to have this work completed by the end of the week.