

## **IL ROUTE 64 PROJECT UPDATE NOTICE**

**April 12, 2013**



This notice will provide a brief update for all of the construction projects taking place along the IL Rt. 64 corridor through St. Charles. If you need any additional information please feel free to contact James Bernahl, Public Works Engineering Division Manager, at 630-377-4486.

### **IL Route 64 (7<sup>th</sup> Avenue to IL Route 59):**

Please be advised that temporary movement restrictions and road closures may be put into place by the St. Charles Police Department as deemed appropriate to improve travel times and overall safety.

#### **PLEASE NOTE:**

- Although this IDOT contract has been designed in two stages, during the weekly progress meetings the project has primarily been discussed as one large project, for that reason these updates will be presented in a similar format.
- For residents and local businesses that may have questions or concerns about specific site issues please feel free to contact the Resident Engineer for IDOT, Dave Cuthbertson, at the IDOT Field Office (630) 549-0768.
- Weekly updates and information are also available on the City of St. Charles website:
  - <http://www.stcharlesil.gov/projects/construction/64-kautz-59>

### **East Side Project Limits (38<sup>th</sup> Avenue to IL Route 59):**

- Due to weather conditions most of the proposed work activities for the week of April 8, 2013 have been delayed and rescheduled for this upcoming week.
- The Contractor will continue with the installation of the new concrete pavement on the west side of Smith Road and Kautz Road near East Main Street. Once the concrete roadway has properly cured, the traffic will be shifted to the new concrete roadway and work will commence on the east side. The new concrete roadway will require a minimum of 10-days to properly cure before traffic can be shifted. A definitive date has not been set for this traffic pattern change near this intersection.
- The Contractor will continue with the breaking and removal of some of the remaining roadway sections. This work is expected to be ongoing for the next few weeks in preparation for the placement of the new concrete roadway on East Main Street.
- The Contractor is planning to install a new storm sewer across Powis Road beginning Friday April 5<sup>th</sup>. This work is expected to be completed by April 22, 2013 weather

permitting. It is IDOT's intent to reopen the full Powis Road intersection as quickly as possible; however, no definitive date has been set.

- Construction activities associated with the new bridge near Powis Road are expected to continue through the next few months. Work at the bridge is expected to be completed by mid-July 2013. Currently work activities are focused on the center lanes of the bridge with traffic being diverted to the new outside lanes.

#### West Side Project Limits (7<sup>th</sup> Avenue to Kirk Road)

- Due to weather conditions most of the proposed work activities for the week of April 8, 2013 have been delayed and rescheduled for this upcoming week.
- The Contractor will continue with the breaking and removal of the existing roadway on the north side of East Main Street beginning near the intersection of 7<sup>th</sup> Avenue and East Main Street. Work will progress easterly as the crews improve and expand existing storm sewers within the IDOT right-of-way.
- The Contractor will continue with curb installation work on East Main Street between Tyler Road and Kirk Road. Included with this concrete work will be permanent concrete patching for the proposed roadway widening.
- The Contractor will continue with storm sewer improvements on the north side of East Main Street from 7<sup>th</sup> Avenue to 13<sup>th</sup> Avenue. This work is expected to progress easterly towards Dunham Road throughout the next few months.
- The Contractor will continue with pavement grinding and removal work focusing primarily on the north side of East Main Street from 7<sup>th</sup> Avenue towards Kirk Road. This work is anticipated to be ongoing for the next few weeks.