

IL ROUTE 64 PROJECT UPDATE NOTICE

September 19, 2013



This notice will provide a brief update for all of the construction projects taking place along the IL Rt. 64 corridor through St. Charles. If you need any additional information please feel free to contact James Bernahl, Public Works Engineering Division Manager, at 630-377-4486.

IL Route 64 (7th Avenue to IL Route 59):

Please be advised that temporary movement restrictions and road closures may be put into place by the St. Charles Police Department as deemed appropriate to improve travel times and overall safety.

PLEASE NOTE:

- Although this IDOT contract has been designed in two stages, during the weekly progress meetings the project has primarily been discussed as one large project, for that reason these updates will be presented in a similar format.
- For residents and local businesses that may have questions or concerns about specific site issues please feel free to contact the Resident Engineer for IDOT, Dave Cuthbertson, at the IDOT Field Office (630) 549-0768.
- Weekly updates and information are also available on the City of St. Charles website:
 - <http://www.stcharlesil.gov/projects/construction/64-kautz-59>
- ***Please be advised that as these two IDOT projects begin to approach completion project updates will be sent on a bi-weekly basis instead of weekly. The next project update will be sent on Friday October 4, 2013.***

East Side Project Limits (38th Avenue to IL Route 59):

- The Contractor is expecting to begin grinding the concrete roadway between Kirk Road and Kautz Road beginning Saturday, September 21, 2013, weather permitting. Once the grinding work has been completed, the Contractor will place the first layer of asphalt material. Once the installation of new traffic signal equipment is placed within the first layer of asphalt the Contractor will return and place the final surface course and finalize all required striping. This work is expected to be completed by October 4, 2013.
- The Contractor is expecting to continue preparation of final landscaping along this corridor from Kirk Road to IL Rt. 59. This activity will be ongoing throughout the duration of the project as work progresses.

- **Project Completion Information:** The eastern project currently has a substantial completion date of October 1, 2013. This would include all major construction activities with the exception of final restoration and various punch list items which may cause various daily lane closures. Due to the coordination of electrical work with Pheasant Run Resort the final substantial completion date is expected to be extended by a few weeks. This extension for this offsite work should not impact the normal traffic patterns along the East Main Street Corridor, but will allow the Contractor the additional time required to accommodate the daily operations at Pheasant Run Resort.

West Side Project Limits (7th Avenue to Kirk Road) – Contract Substantially Completed

- As of September 1, 2013 the Contractor has substantially completed the major utility and roadway work required for this specific contract. As such, all new lanes of traffic are open to the motoring public.
- The Contractor will continue working on the final landscaping items on both the north and south side of East Main Street. Restoration work is expected to be completed within the next two weeks, weather permitting.
- The Contractor will continue to work on various construction punch list items over the next few weeks as the final landscaping and electrical work is completed.