

IL ROUTE 64 PROJECT UPDATE NOTICE

November 29, 2012



This notice will provide a brief update for all of the construction projects taking place along the IL Rt. 64 corridor through St. Charles. If you need any additional information please feel free to contact James Bernahl, Public Works Engineering Division Manager, at 630-377-4486.

IL Route 64 (7th Avenue to IL Route 59):

Please be advised that temporary movement restrictions and road closures may be put into place by the St. Charles Police Department as deemed appropriate to improve travel times and overall safety.

PLEASE NOTE:

- Although this IDOT contract has been designed in two stages, during the weekly progress meetings the project has primarily been discussed as one large project, for that reason these updates will be presented in a similar format.
- For residents and local businesses that may have questions or concerns about specific site issues please feel free to contact the Resident Engineer for IDOT, Dave Cuthbertson, at the IDOT Field Office (630) 549-0768.
- Weekly updates and information are also available on the City of St. Charles website:
 - <http://www.stcharlesil.gov/projects/construction/64-kautz-59>

East Side Project Limits (38th Avenue to IL Route 59):

- The Contractor is scheduling to frame and pour turn lanes, curb and gutter, roadway shoulders, and other miscellaneous connectors for the north and south sides of East Main Street from the east to western limits beginning Wednesday November 28, 2012. This work is expected to be completed by Tuesday, December 4, 2012.
- The Contractor is expecting to pour the mainline roadway on the bridge just east of Powis Road beginning Wednesday November 28, 2012. This work is expected to be completed by Friday November 30, 2012.
- The Contractor is scheduled to begin pouring the mainline for Powis Road south of East Main Street. This work is expected to begin on Friday, November 30, 2012 and is expected to be completed by Monday, December 3, 2012.

- The Contractor is scheduled to begin pouring the new concrete roadway for Smith Road and Kautz Road beginning Wednesday December 5, 2012. This work is expected to be completed by Tuesday December 11, 2012. It is anticipated that there will be temporary delays during some of this work.
- The Contractor is expecting to begin placing asphalt material for temporary drives, turn lanes and variable depth locations for North Powis Road, and variable depth patches across Smith Road and Kautz Road beginning Monday, December 3, 2012. This work is expected to be completed by Saturday, December 8, 2012.
- The Contractor is expecting to have the traffic shifted to the new roadway patterns by mid-December. Weather permitting, eastbound traffic should be shifted by Saturday, December 8, 2012, and westbound traffic should be shifted by Thursday, December 20, 2012.

West Side Project Limits (7th Avenue to Kirk Road)

- The Contractor is in the process of coordinating with the Union Pacific Railroad (UPRR) for the removal of the former railroad timbers and tracks that crossed East Main Street near South 11th Avenue. The UPRR is required to remove these components as they will properly dispose of the material.
- It is expected that the Contractor will continue with the installation of electrical improvements through the winter months as weather permits. No permanent lane closures are expected as part of this work, but motorists may expect random daily lane closures at various locations within the job site. The completion of this work during the winter months will help to expedite the roadway replacement work in 2013.