


- NORTH SECTION - COMPLETE!**
- Testing – Complete
  - Water Service – Complete
  - Curb & Gutter - Complete
  - Driveway Aprons - Complete
  - Pavement Patching – Complete 11/19
  - Pavement Resurfacing – n/a
  - Landscape Restoration
    - Grading – Complete
    - Topsoil - Complete
    - Seeding – Complete
  - Other – Culvert crossing Complete

- MIDDLE SECTION (Anticipated Overall Completion by 11/25)**
- Testing – Complete
  - Water Services
    - Allen Lane – Completed
    - N. 5<sup>th</sup> Ave – Completed
  - Curb & Gutter – Completed
  - Driveway Aprons – Completed
  - Pavement Patching
    - Allen Lane – Anticipated 11/23 - 11/25
    - N. 5<sup>th</sup> Ave – Completed
  - Pavement Resurfacing
    - Allen Lane – Anticipated 11/23 – 11/25
    - N. 5<sup>th</sup> Ave – Anticipated 11/23 – 11/25
  - Landscape Restoration
    - Grading – Complete 11/19
    - Topsoil – Anticipated 11/19 – 11/25
    - Seeding – Anticipated 11/19 – 11/25

- SOUTH SECTION (Anticipated Overall Completion by 12/2)**
- Testing – Iroquois Avenue Completed
  - Testing – N. 5<sup>th</sup> Avenue Anticipated 11/21
  - Water Services - Iroquois Avenue Completed
  - Water Services - N. 5<sup>th</sup> Avenue Anticipated 11/21 – 11/23
  - Curb & Gutter – Anticipated 11/20 – 11/23
  - Driveway Aprons - Completed
  - Pavement Patching
    - Iroquois Ave – Anticipated 11/23 – 11/25
    - N. 5<sup>th</sup> Ave. – Anticipated 11/21 – 11/23
  - Pavement Resurfacing
    - Iroquois Ave - Anticipated 11/23 – 11/25
    - N. 5<sup>th</sup> Ave - Anticipated 11/23 – 12/2
  - Landscape Restoration
    - Grading – Complete 11/19
    - Topsoil – Anticipated 11/19 - 11/25
    - Seeding – Anticipated 11/19 - 11/25

## PROJECT UPDATE - 11/19/15



Copyright 2015 - City of St. Charles, Illinois - all rights reserved

This work was created for planning purposes only and is provided as is, without warranty of any kind, either expressed or implied. The information represented may contain proprietary and confidential property of the City of St. Charles, Illinois. Under United States Copyright protection laws you may not use, reproduce, or distribute any part of this document without prior written permission. To obtain written permission please contact the City of St. Charles at Two East Main Street, St. Charles, IL 60174.



**#1** City for Families  
by FamilyCircle® 2011

November 19, 2015

**Subject: North 5<sup>th</sup> Avenue Watermain Project Update**

Dear Resident:

Please find attached a project map that shows the current progress of the N. 5<sup>th</sup> Avenue Watermain Project, including work that has been completed and the anticipated schedule for the remaining work. The map is broken down into three different sections: **North Section, Middle Section and South Section**. In general the work on this project is progressing from the north to the south. Below is a brief summary, but the attached map shows the detailed schedule. The map will also be posted to the City's website.

**North Section**

At the end of the day the north section will be completed.

**Middle Section**

The watermain and service installation has been completed. The contractor is working today to complete the grading work in anticipation of the final topsoil and seeding in the next few days. The remaining work includes the roadway pavement patching and resurfacing of Allen Lane and the roadway resurfacing of N. 5<sup>th</sup> Avenue. We are working with the paving contractor and at this point they are anticipating having the paving work completed next week.

**South Section**

- **Iroquois Avenue** – The watermain and services have been installed on Iroquois Avenue. The contractor is working today to complete the grading work in anticipation of the final topsoil and seeding in the next few days. In addition they completed some clean-up work of the gravel roadway areas. They remaining work includes the roadway pavement patching and resurfacing. We are working with the paving contractor and at this point they are anticipating having the paving work completed next week.
- **N. 5<sup>th</sup> Avenue** – The watermain has been installed on N. 5<sup>th</sup> Avenue. Watermain testing for this area is in progress and is anticipated to be completed by Saturday. Pending testing approval and weather conditions water services may be transferred over starting this weekend. Any homeowners impacted by this will be notified in advance with a door hanger letting you know the timing of the temporary shutdown of the water service while the new water service is installed. They remaining work includes the roadway pavement patching and resurfacing. We are working with the paving contractor and at this point

RAYMOND P. ROGINA *Mayor*

MARK KOENEN, P.E. *City Administrator*

they are anticipating having the paving work completed next week or early the following week.

The anticipated schedule of work is weather dependent and may need to be adjusted due to weather conditions. This project is vital to maintaining safe and reliable service to residents. We appreciate your understanding and patience during the final steps of this important project. We apologize for the continued inconvenience of this project and look forward to the successful completion. Please check our website, [www.stcharlesil.gov](http://www.stcharlesil.gov), and click on the City Projects tab on the front page for weekly project updates. For more information, contact the Public Works Department at [pw@stcharlesil.gov](mailto:pw@stcharlesil.gov) or 630.377.4405.